

SCOTTSDALE ROAD COMPLETION SCHEDULE												
Mil	leston	e Sum	mary									
	APRIL			MAY			JUNE					
ACTIVITY	WK1	WK2	WK3	WK4	WK1	WK2	WK3	WK4	WK1	WK2	WK3	WK4
Complete drainage inlets/piping and ready for paving in NB lanes - McCormick to Gainey Suites												
Pave 2 new lanes northbound from McCormick through Gainey Suites - Gainey Suites closed 4/12 & 4/22. Left turn lane restored on 4/25												
Remove old pavement, build new median curbs. Pave remaining areas through Gainey Suites intersection												
Remove other 2 lanes old pavement. Build new median curb. Pave new inside northbound lane - McCormick to Gainey Suites												
Landscape median. One outside lane closed. No restrictions at accesses												
Pave rubberized surface over entire length from McCormick to Gold Dust except Doubletree intersection												
Complete sewer at Doubletree. One lane southbound, two lanes northbound at intersection. Left turn lanes open at all three accesses												