

_____ DR _____

DATE: _____

FIRE ORDINANCE REQUIREMENTS

(INCORPORATE INTO BUILDING PLANS AS GENERAL NOTE BLOCK - USE ONLY THE DESIGNATED STIPULATIONS)

- ☐ 1. PREMISES IDENTIFICATION TO BE LEGIBLE FROM STREET OR DRIVE & MUST BE ON ALL PLANS.
- ☐ 2. FIRE LANES & EMERGENCY ACCESS SHALL BE PROVIDED & MARKED IN COMPLIANCE WITH CITY ORDINANCE & IFC AT THE FOLLOWING LOCATIONS.

- ☐ 3. IT IS THE DEVELOPER'S RESPONSIBILITY TO DETERMINE ULTIMATE COMPLIANCE WITH THE FAIR HOUSING AMENDMENTS ACT & AMERICANS WITH DISABILITIES ACT & INCORPORATE SAME INTO THEIR BUILDING PLANS.
- ☐ 4. SUBMIT PLANS & SPECS FOR SUPERVISED AUTOMATIC EXTINGUISHING SYSTEM FOR ALL COOKING APPLIANCES, HOOD PLENUMS & EXHAUST DUCTS.
- ☐ 5. PROVIDE A KNOX ACCESS SYSTEM:
 - ☐ A. KNOX BOX
 - ☐ B. PADLOCK
 - ☐ C. KNOX OVERRIDE & PRE-EMPTION STROBE SWITCH FOR AUTOMATIC GATES.
- ☐ 6. SUBMIT PLANS FOR A CLASS _____ FIRE ALARM SYSTEM PER SCOTTSDALE REVISED CODES.
- ☐ 7. PROVIDE INTERIOR TENANT NOTIFICATION WHEN OFF-SITE MONITORING IS REQUIRED.
(SEE FIRE ALARM INTERPRETATIONS FOR CLARIFICATION)
- ☐ 8. ADD 2-1/2" WET FIRE HOSE VALVES (NSHT) IF FLOOR AREA EXCEEDS 10,000 SQ. FT. PER FLOOR LEVEL AND/OR IF FIRE DEPT. ACCESS IS LIMITED TO LESS THAN 360°. _____

- ☐ 9. BUILDINGS MAY BE SUBJECT TO INSTALLATION AND TESTING REQUIREMENTS FOR A PUBLIC SAFETY RADIO AMPLIFICATION SYSTEM.
- ☐ 10. BACKFLOW PREVENTION WILL BE REQUIRED ON VERTICAL RISER FOR CLASS 1 & 2 FIRE SPRINKLER SYSTEMS PER SCOTTSDALE REVISED CODE.
- ☐ 11. PROVIDE ALL WEATHER ACCESS ROAD (MIN. 16') TO ALL BUILDINGS & HYDRANTS FROM PUBLIC WAY DURING CONSTRUCTION.
- ☐ 12. SEE APPROVED CIVILS FOR THE NUMBER OF FIRE HYDRANTS REQUIRED. DEVELOPER SHALL HAVE THE REQUIRED HYDRANTS INSTALLED & OPERABLE PRIOR TO THE FOOTING INSPECTION. HYDRANTS SHALL BE SPACED AT A MAXIMUM OF _____ AT _____ GPM. THE DEVELOPER SHALL MAKE THE C.O.S. APPROVED CIVIL WATER PLANS AVAILABLE TO THE FIRE SPRINKLER CONTRACTOR.
- ☐ 13. PORTABLE FIRE EXTINGUISHERS SHALL BE INSTALLED. SEE SHEET(S) _____
- ☐ 14. EXIT & EMERGENCY LIGHTING SHALL COMPLY WITH THE C.O.S. ORDINANCE & THE IFC. SEE SHEETS _____
- ☐ 15. SUBMIT MSDS SHEETS & AGGREGATE QUANTITY FOR ALL HAZARDOUS MATERIALS INCLUDING FLAMMABLES, PESTICIDES, HERBICIDES, CORROSIVES, OXIDIZERS, ETC. A PERMIT IS REQUIRED FOR ANY AMOUNT OF HAZARDOUS MATERIALS STORED, DISPENSED, USED OR HANDLED. COMPLETE AN HMMP & SUBMIT WITH THE BUILDING PLANS.
- ☐ 16. FIRELINE, SPRINKLER & STANDPIPE SYSTEM SHALL BE FLUSHED & PRESSURE TESTED PER NFPA STANDARDS & SCOTTSDALE REVISED CODES.
- ☐ 17. FDC SIAMESE CONNECTIONS FOR SPRINKLERS AND/OR STANDPIPES WILL BE LOCATED PER ORDINANCE AND/OR AT AN APPROVED LOCATION. MINIMUM SIZE 2-1/2 x 2-1/2 x _____ (NSHT)
 - ☐ 4' TO 8' BACK OF CURB; INDEP. WET LINE.
 - ☐ WALL MOUNTED - 15' CLEAR OF OPENINGS.
- ☐ 18. THE FIRE LINE SHALL BE EXTENDED A MAXIMUM OF 3' INTO THE BUILDING WITH A MINIMUM OF _____ CLEARANCE AROUND THE FIRE RISER. EXTERIOR ACCESS REQUIRED.

18. ☐ **SPRINKLER SYSTEM SHALL BE INSTALLED TO COMPLY WITH MINIMUM NFPA CRITERIA 2002 EDITION & SCOTTSDALE REVISED CODES. SYSTEMS WITH 100 HEADS OR MORE SHALL HAVE OFF-SITE MONITORING. AFTER BUILDING PLAN REVIEW, INSTALLING CONTRACTOR SHALL SUBMIT (3) THREE COMPLETE SETS OF DRAWINGS & HYDRAULIC CALCULATIONS REVIEWED BY A MINIMUM NICET III DESIGN TECHNICIAN.**
- ☐ **A. MODIFIED NFPA 13-D SYSTEM WITH RESIDENTIAL QUICK RESPONSE SPRINKLER HEADS (2002 EDITION)**
- ☐ **B. MODIFIED NFPA 13R SYSTEM (2002 EDITION) WITH RESIDENTIAL QUICK RESPONSE SPRINKLER HEADS IN DWELLING UNITS & ATTIC AREAS FED FROM SEPARATE FIRELINE PER C.O.S. ORDINANCE & INTERPRETATIONS & APPLICATIONS. CALCULATE UP TO FOUR REMOTE HEADS & 900 SQ FT MIN. IN ATTIC.**
- ☐ **C. NFPA 13 2002 EDITION COMMERCIAL SYSTEM / DESIGN CRITERIA:**
- ☐ **D. THE FIRE SPRINKLER SYSTEM DESIGN FOR WAREHOUSE / STORAGE OCCUPANCIES SHALL BE BASED ON THE FULL HEIGHT CAPACITY OF THE BUILDING PER SCOTTSDALE REVISED CODE. DENSITY CRITERIA:**
- ☐ **E. SPRINKLER DESIGN CRITERIA FOR UNSPECIFIED WAREHOUSE COMMODITIES: .45 OVER 3000 SQ. FT.**
- ☐ **F. THE PROJECT SPECIFICATIONS SHALL BE SUBMITTED WITH CONTRACT DRAWINGS.**
- ☐ **G.**

Submit three (3) complete sets of drawings submitted by installing contractor, after building plan review is complete. Please refer questions to Fire Dept. Plan Review, 312-7070, 312-7684, 312-7127, 312-2372.